

Statement of Deficiencies	(X1) Provider/Supplier/CLIA Identification Number 010007	(X3) Date Survey Completed 12/12/2024
Name of Provider or Supplier Mizell Memorial Hospital	Street Address, City, State 702 N Main St, Opp, AL	
For information on the provider's plan to correct this deficiency, please contact the provider or the state survey agency.		

(X4) ID Prefix Tag	Summary Statement of Deficiencies (Each deficiency should be preceded by full regulatory or LSC identifying information)
K0920	<p>Electrical Equipment - Power Cords and Extens CFR(s): NFPA 101</p> <p>Electrical Equipment - Power Cords and Extension Cords Power strips in a patient care vicinity are only used for components of movable patient-care-related electrical equipment (PCREE) assemblies that have been assembled by qualified personnel and meet the conditions of 10.2.3.6. Power strips in the patient care vicinity may not be used for non-PCREE (e.g., personal electronics), except in long-term care resident rooms that do not use PCREE. Power strips for PCREE meet UL 1363A or UL 60601-1. Power strips for non-PCREE in the patient care rooms (outside of vicinity) meet UL 1363. In non-patient care rooms, power strips meet other UL standards. All power strips are used with general precautions. Extension cords are not used as a substitute for fixed wiring of a structure. Extension cords used temporarily are removed immediately upon completion of the purpose for which it was installed and meets the conditions of 10.2.4. 10.2.3.6 (NFPA 99), 10.2.4 (NFPA 99), 400-8 (NFPA 70), 590.3 (D) (NFPA 70), TIA 12-5</p> <p>This STANDARD is not met as evidenced by: . Based on observation, the facility failed to maintain the electrical equipment per the requirements of: 2012 NFPA 99, 10.2.3.6, and 10.2.4 2011 NFPA 70, 400.8 (1), (2), and (5) This deficiency affects the first floor of this building. Findings include: During a tour of the facility, the surveyor observed an artificial Christmas tree with Christmas tree lights plugged in to an electrical extension cord that was installed above the ceiling and dropped down through the ceiling tile above the tree in the Main Lobby. A member of the maintenance staff was present when this deficiency was identified.</p>