Statement of Deficiencies	**(X1) Provider/Supplier/CLIA Identification Number**	**(X3) Date Survey Completed**
	55C0001062	04/30/2018
Name of Provider or Supplier	**Street Address, City, State**	
Sacramento Eye Surgicenter	3150 J Street, Sacramento, CA	

For information on the provider's plan to correct this deficiency, please contact the provider or the state survey agency.

(X4) ID Prefix Tag	**Summary Statement of Deficiencies** (Each deficiency should be preceded by full regulatory or LSC identifying information)
K0161	Building Construction Type and Height CFR(s): NFPA 101 Building Construction Type and Height Building construction type and stories meet Table 20.1.6.1 or Table 21.1.6.1, respectively. Construction Type 1 I (442), I (332), II (222), Any number of stories II (111), III (211), IV (2HH), non-sprinklered or sprinklered V (111) 2 II (000), III (200), V (000) One story non-sprinklered Any number of stories sprinklered Any level below the level of exit discharge shall be separated by Type II (111), Type III (211), or Type V (111) construction unless both of the following are met: 1. Such levels are under the control of the ambulatory health care occupancy. 2. Hazardous spaces are protected per section 8.7. Sprinklered stories must be sprinklered throughout by an approved, supervised automatic system in accordance with section 9.7. (See 20.3.5 or 21.3.5, respectively) Give a brief description, in REMARKS, of the construction, the number of stories, including basements, floors on which patients are located, location of smoke or fire barriers and dates of approval. Complete sketch or attach small floor plan of the building as appropriate. 20.1.6.1, 20.1.6.2, 21.1.6.1, 21.1.6.2 This STANDARD is not met as evidenced by: Based on observation and interview, the facility failed to maintain the building construction. This was evidenced by unsealed penetrations in the walls and ceiling. This affected two all patients and could result in the spread of fire and smoke in the event of a fire. Findings:

During a tour of the facility and interview with the Administrator on 4/30/18, the walls and ceilings were observed.

1. At 11:15 a.m., the Janitor's Closet was observed. There was an approximate 3 inch diameter penetration located in the ceiling. The penetration had a tube coming from the Nortec machine.

2. At 11:55 a.m., the Procedure Room was observed. There were four penetrations located on the lower area of the west wall. The penetrations were all approximately 1 /4 inch diameter in size.

These findings were confirmed by the Administrator.