Statement of Deficiencies	**(X1) Provider/Supplier/CLIA Identification Number**	**(X3) Date Survey Completed**
	55C0001062	04/30/2018
Name of Provider or Supplier	**Street Address, City, State**	
Sacramento Eye Surgicenter	3150 J Street, Sacramento, CA	

For information on the provider's plan to correct this deficiency, please contact the provider or the state survey agency.

(X4) ID Prefix Tag	**Summary Statement of Deficiencies** (Each deficiency should be preceded by full regulatory or LSC identifying information)
K0223	Doors with Self-Closing Devices CFR(s): NFPA 101 Doors with Self-Closing Devices Doors required to be self-closing are permitted to be held open by a release device complying with 7.2.1.8.2 that automatically closes all such doors throughout the smoke compartment, entire facility, and all stair enclosure doors upon activation of: * Required manual fire alarm system, and * Local smoke detectors designed to detect smoke passing through the opening or a required smoke detection system; and * Automatic sprinkler system, if installed; and * Loss of power 20.2.2.4, 20.2.2.5, 21.2.2.4, 21.2.2.5 This STANDARD is not met as evidenced by: Based on observation, testing, and interview, the facility failed to maintain the egress doors. This was evidenced by two doors that were equipped with an automatically release device that failed to close during fire alarm activation. This affected all patients and could result in the inability to contain smoke and/or fire. NFPA 101, Life Safety Code 2012 Edition 21.2.2.4 Any door required to be self-closing shall be permitted to be held open only by an automatic release device that complies with 7.2.1.8.2. The required manual fire alarm system and the systems required by 7.2.1.8.2 shall be arranged to initiate the closing action of all such doors throughout the smoke compartment or throughout the entire facility.

	Findings: During a tour of the facility and interview with the Administrator on 4/30/18, the fire alarm system was tested and its components were observed. 1. At 11:45 a.m. the door that separated the Lobby Waiting area and the Surgery Hallway was observed held open by a magnetic hold open device. When the fire alarm system activated, the door failed to released. 2. At 11:46 a.m., the door that separated the Surgery center and Suite A was observed held open by a magnetic hold open device. When the fire alarm system activated, the door failed to released. Upon interview, the Administrator acknowledged the findings.