Statement of Deficiencies	**(X1) Provider/Supplier/CLIA Identification Number**	**(X3) Date Survey Completed**
	55C0001062	04/30/2018
Name of Provider or Supplier	**Street Address, City, State**	
Sacramento Eye Surgicenter	3150 J Street, Sacramento, CA	

For information on the provider's plan to correct this deficiency, please contact the provider or the state survey agency.

(X4) ID Prefix Tag	**Summary Statement of Deficiencies** (Each deficiency should be preceded by full regulatory or LSC identifying information)
K0372	Subdivision of Building Spaces Smoke Barrier Construction CFR(s): NFPA 101 Subdivision of Building Spaces - Smoke Barrier Construction 2012 EXISTING Smoke barriers shall be constructed to a 1/2 hour fire resistance rating per 8.5. Smoke barriers shall be permitted to terminate at an atrium wall. Smoke dampers are not required in duct penetrations in fully ducted HVAC systems where an approved sprinkler system is installed for smoke compartments adjacent to the smoke barrier. 21.3.7.5, 21.3.7.6, 8.5 This STANDARD is not met as evidenced by: Based on observation and interview, the facility failed to maintain the integrity of the smoke barrier walls. This was evidenced by unsealed penetration in the smoke barrier walls. This affected all patients and could result in the spread of smoke and increase the risk of injury to patients and staff in the event of a fire. Findings: During an tour of the facility and interview with the Administrator on 4/30/18, the smoke barrier walls were observed. 1. At 2:27 p.m., the one hour rated smoke barrier wall between the Surgery Center and Suite B was observed. The area above the entry door from Suite B was observed with

	an approximately 2 inch diameter penetration. The penetration had a brass pipe going through it. Upon interview, the Administrator confirmed the finding.