Statement of Deficiencies	**(X1) Provider/Supplier/CLIA Identification Number**	**(X3) Date Survey Completed**
	01G011	10/08/2025
Name of Provider or Supplier	**Street Address, City, State**	
Rainbow Omega, Inc,	202 Hope Drive, Eastaboga, AL	

For information on the provider's plan to correct this deficiency, please contact the provider or the state survey agency.

(X4) ID Prefix Tag	**Summary Statement of Deficiencies** (Each deficiency should be preceded by full regulatory or LSC identifying information)
KS353	Sprinkler System - Maintenance and Testing CFR(s): NFPA 101 Sprinkler System - Maintenance and Testing 2012 EXISTING (Prompt) NFPA 13 and 13R Systems All sprinkler systems installed in accordance with NFPA 13, Standard for the Installation of Sprinkler Systems, and NFPA 13R, Standard for the Installation of Sprinkler Systems in Residential Occupancies Up To and Including Four Stories in Height, are inspected, tested and maintained in accordance with NFPA 25, Standard for Inspection, Testing and Maintenance of Water Based Fire Protection System. NFPA 13D Systems Sprinkler systems installed in accordance with NFPA 13D, Standard for the Installation of Sprinkler Systems in One- and Two-Family Dwellings and Manufactured Homes, are inspected, tested and maintained in accordance with the following requirements of NFPA 25: 1. Control valves inspected monthly (NFPA 25, section 13.3.2). 2. Gauges inspected monthly (NFPA 25, section 13.2.71). 3. Alarm devices inspected quarterly (NFPA 25, section 5.2.6). 4. Alarm devices tested semiannually (NFPA 25, section 5.3.3). 5. Valve supervisory switches tested semiannually (NFPA 25, section 13.3.3.5). 6. Visible sprinklers inspected annually ((NFPA 25, section 5.2.1). 7. Visible pipe inspected annually (NFPA 25, section 5.2.2). 8. Visible pipe hangers inspected annually (NFPA 25, section 5.2.3). 9. Buildings inspected annually prior to freezing weather for adequate heat for water filled piping (NFPA 25, section 5.2.5). 10. A representative sample of fast response sprinklers are tested at 20 years (NFPA 25, section 5.3.1.1.1.2). 11. A representative sample of dry pendant sprinklers are tested at 10 years (NFPA 25, section 5.3.1.1.15). 12. Antifreeze solutions are tested annually (NFPA 25, section 5.3.4). 13. Control valves are operated through their full range and returned to normal annually (NFPA 25, section 13.3.3.1). 14. Operating stems of OS&Y valves are lubricated annually (NFPA 25, section 13.3.4). 15. Dry pipe systems extending into unheated portions of the building are inspected, tested and maintained (NFPA 25, section 13.4.4). A. Date sprinkler system last checked and necessary maintenance provided. _____ B. Show who provided the service.

	_____ C. Note the source of the water supply for the automatic sprinkler system. _____ (Provide in REMARKS information on coverage for any non-required or partial automatic sprinkler system.) 33.2.3.5.3, 33.2.3.5.8, 9.7.5, 9.7.7, 9.7.8, and NFPA 25 This STANDARD is not met as evidenced by: Based on observation and review of documentation, the facility failed to maintain the automatic sprinklers per the requirements of: 2012 NFPA 101, 33.2.3.5.3, and 9.7.5 2011 NFPA 25, 5.3.1.1.1.6 This deficiency affects the complete sprinkler system. Findings include: During a tour of the facility, the facility failed to provide documentation that the (11) dry sprinklers installed in 2006, located on all porches and in the walk-in cooler had been replaced or a representative sample tested within 10 years of installation. A member of the maintenance staff and the administrator were present when this deficiency was identified.